

### (D) 4. Annual CIP Status Report January – December 2023

Transportation and Environment Committee
March 4, 2024

Presenters: Kerrie Romanow, Director, ESD

Mariana Chavez-Vazquez, RWF General Manager, ESD


Kapil Verma, Deputy Director, ESD CIP David Ohlson, Principal Engineer, ESD CIP




### **Program History**

- Plant Master Plan adopted in 2013
  - More than 100 capital improvement projects totaling over \$2.1 billion to be implemented at the RWF over 30 years
- Accomplishments
  - 26 projects completed; \$800 million committed
  - Numerous awards and recognition
- FY 2024-2028 Adopted CIP \$816 million for construction
- FY 2023-2024 \$213 million allocated

### Program at a Glance






### Five Projects in Feasibility/Development

#### **Project Alternatives**

- Additional Digester Facility Upgrade
- Aeration Basin Modifications Phase 1
- Final Effluent Pump Station Phase 1
- Yard Piping Improvements Phase 3

#### **Conceptual Design**

Plantwide Security System Upgrades



Contractor working in the West Primary Clarifier as part of the Aeration Basin Modifications – Phase 1 Project

### Five Projects in Design and Bid/Award

#### **Preliminary Design**


Flood Protection

#### **Detailed Design**

- HVAC Improvements
- New Headworks Access Road
- RWF Main Entrance Improvements

#### **Bid & Award**

Facility-Wide WaterSystems Improvements



Existing water systems to be modernized through Facility-Wide Water System Improvements



Preferred alternative for the new RWF main entrance

### **Ten Projects in Construction**

- Advanced Facility Control and Meter Replacement Phase 2 (\$7.0m) Completed
- Blower Improvements (\$29.5m)
- Digested Sludge Dewatering Facility (\$131.2m)
- Filter Rehabilitation (\$33.3m)
- Fire Life Safety Upgrades (\$2.8m)
- Headworks (\$126.9m) Completed
- Nitrification Clarifiers Rehabilitation Phase 1 (\$26.2m)
- Outfall Channel and Instrumentation Improvements (\$4.3m)
- Storm Drain System Improvements (\$6.3m)
- Yard Piping Improvements Phase 2 (\$16.9m)













Ten Projects In Construction

**Total Base Construction Value: \$437m** 



### Headworks Project

**Construction Value: \$126.9m** 

**Achieved Beneficial Use: December 2023** 


### **Headworks**




### **Headworks**



October 12, 2023 Ribbon Cutting Ceremony






Digested
Sludge
Dewatering
Facility

**Construction Value: \$131.2m** 

**Estimated Beneficial Use: Fall 2025** 

# **Digested Sludge Dewatering Facility**



## **Digested Sludge Dewatering Facility**



Storm Drain Trench Excavation and Precast Manhole



Tank Construction



Wall Forms



Dewatering Building First Deck Section Placement

### **Expected Activities through December 2024**

- Reach Substantial Completion on seven projects
  - Blower Improvements, Filter Rehabilitation, Fire Life Safety
     Upgrades, Nitrification Clarifiers Rehabilitation Phase 1, Outfall
     Channel and Instrumentation Improvements, Storm Drain
     Improvements, and Yard Piping Improvements Phase 2
- Advertise construction contracts for New Headworks Access Road and RWF Main Entrance Improvements projects
- Obtain Council approval to award construction contracts for Facility Wide Water Systems Improvements, New Headworks Access Road, and RWF Main Entrance Improvements