

**Attachment A – Projects in Construction: July 2017 – December 2017**

#	Project Name	Contractor	Amount Awarded	Date Awarded	Estimated Beneficial Use
1.	7394 – Emergency Diesel Generators	Anderson Pacific Engineering Construction, Inc.	Base Contract: \$15,310,000 Contingency: \$1,531,000	6/17/2014	7/7/2017*
2.	6717 – Iron Salt Feed Station	Anderson Pacific Engineering Construction, Inc.	Base Contract: \$5,205,000 Contingency: \$780,750	1/26/2016	Spring 2018
3.	7382 – Digester and Thickener Facilities Upgrade	Walsh Construction Company II, LLC	Base Contract: \$107,925,000 Contingency: \$28,490,625**	5/24/2016	Summer 2020
4.	7987 – Construction-Enabling Improvements	Teichert Construction, Inc.	Base Contract: \$3,135,910 Contingency: \$314,000	6/21/2016	Spring 2018
5.	7617 – Plant Instrument Air System Upgrade	Anderson Pacific Engineering Construction, Inc.	Base Contract: \$2,848,000 Contingency: \$427,200	8/23/2016	Spring 2018
6.	8101 – Headworks Critical Improvements	C. Overaa & Co.	Base Contract: \$1,499,000 Contingency: \$224,850	5/23/2017	Spring 2018

\* This is the actual date the contractor achieved substantial completion and the project reached beneficial use.

\*\* On November 28, 2017, Council approved an increase to the initially approved construction contingency amount of \$13,490,625.