

**Attachment A – Projects in Construction: January 2018 – June 2018**

#	Project Name	Contractor	Amount Awarded	Date Awarded	Estimated Beneficial Use
1.	6717 – Iron Salt Feed Station	Anderson Pacific Engineering Construction, Inc.	Base Contract: \$5,205,000 Contingency: \$780,750	1/26/2016	5/14/2018 <sup>1</sup>
2.	7418 – Cogeneration Facility	CH2M HILL Engineers, Inc.	Design-Build GMP: \$89,071,932 Contingency: \$2,100,068	4/26/2016 <sup>2</sup>	Summer 2020
3.	7382 – Digester and Thickener Facilities Upgrade	Walsh Construction Company II, LLC	Base Contract: \$107,925,000 Contingency: \$53,490,625 <sup>3</sup>	5/24/2016	Winter 2020
4.	7987 – Construction-Enabling Improvements	Teichert Construction, Inc.	Base Contract: \$3,135,910 Contingency: \$314,000	6/21/2016	Summer 2018
5.	7617 – Plant Instrument Air System Upgrade	Anderson Pacific Engineering Construction, Inc.	Base Contract: \$2,848,000 Contingency: \$427,200	8/23/2016	Summer 2018
6.	8101 – Headworks Critical Improvements	C. Overaa & Co.	Base Contract: \$1,499,000 Contingency: \$224,850	5/23/2017	Summer 2018
7.	7757 – Advanced Facility Control and Meter Replacement – Phase 1	C. Overaa & Co.	Base Contract: \$5,790,000 Contingency: \$1,158,000	5/22/2018	Spring 2021

1. This is the actual date the contractor achieved substantial completion and the project reached beneficial use.
2. On April 26, 2016, Council approved the design-build contract and authorized the City Manager to negotiate and execute the definitive contract amendment setting the GMP. On May 25, 2018, the City manager approved the amended contract.
3. On November 28, 2017, Council approved an increase to the initially approved construction contingency amount of \$13,490,625. On June 12, 2018, Council approved a second construction contingency increase.