

**Attachment A – Projects in Construction: July 2018– December 2018**

#	Project Name	Contractor	Amount Awarded	Date Awarded	Estimated Beneficial Use
1.	7418 - Cogeneration Facility	CH2M HILL Engineers, Inc.	Design-Build GMP: \$89,071,932 Contingency: \$2,100,068	4/26/16 <sup>1</sup>	Summer 2020
2.	7382 – Digester and Thickener Facilities Upgrade	Walsh Construction Company II, LLC	Base Contract: \$107,925,000 Contingency: \$53,490,625	5/24/2016	Fall 2020
3.	7987 – Construction-Enabling Improvements	Teichert Construction, Inc.	Base Contract: \$3,135,910 Contingency: \$314,000	6/21/2016	08/15/18 <sup>2</sup>
4.	7617 – Plant Instrument Air System Upgrade	Anderson Pacific Engineering Construction, Inc.	Base Contract: \$2,848,000 Contingency: \$427,200	8/23/2016	11/01/18 <sup>2</sup>
5.	8101 – Headworks Critical Improvements	C. Overaa & Co	Base Contract: \$1,499,000 Contingency: \$224,850	5/23/17	8/16/18 <sup>2</sup>
6.	7757 - Advanced Facility Control and Meter Replacement- Phase 1	C. Overaa & Co.	Base Contract: \$5,790,000 Contingency: \$1,158,000	5/22/18	Summer 2021
7.	8073 - Blower Improvements	Monterey Mechanical Company	Base Contract: \$29,498,000 Contingency: \$4,425,000	10/30/18	Fall 2021

1. On April 26, 2016, Council approved the design-build contract and authorized the City Manager to negotiate and execute the definitive contract amendment setting the GMP. On May 25, 2018, the City manager approved the amended contract.
2. This is the actual date the contractor achieved substantial completion and the project reached beneficial use.