



Program Snapshot: All Projects

Design-Bid-Build Active Projects



Progressive Design-Build Active Projects



Attachment B – Projects in Construction: July 2021 – December 2021

#	Project Name	Contractor	Amount Awarded	Date Awarded	Estimated Beneficial Use
1.	7757 – Advanced Facility Control Meter Replacement - Phase 1	C. Overaa & Co.	Base Contract: \$5,790,000 Contingency: \$1,158,000	5/22/18	Spring 2022
2.	8868 – Advanced Facility Control Meter Replacement - Phase 2	Kiewit Infrastructure West Co.	Base Contract: \$7,046,100 Contingency: \$1,409,220	5/17/20	Spring 2023
3.	8073 – Blower Improvements	Monterey Mechanical Company	Base Contract: \$29,498,000 Contingency: \$4,425,000	10/30/18	Fall 2022
4.	7382 – Digester and Thickener Facilities Upgrade	Walsh Construction Company II, LLC	Base Contract: \$107,925,000 Contingency: \$53,490,625	5/24/16	Spring 2022
5.	7448 -Filter Rehabilitation	Walsh Construction Company II, LLC	Base Contract: \$33,290,577 Contingency: \$6,658,000	10/20/20	Summer 2024
6.	7701 – Headworks	CH2M HILL Engineers, Inc.	Base Contract: \$126,874,142 Contingency: \$12,688,000	02/25/20	Summer 2023
7.	7731 – Nitrification Clarifiers Rehabilitation – Phase 1	C. Overaa & Co.	Base Contract: \$26,184,000 Contingency: \$5,237,000	10/22/19	Winter 2022
8.	7759 – Switchgear M4 Replacement and G3 & G3A Removal	Blocka Construction, Inc.	Base Contract: \$5,519,000 Contingency: \$827,850	12/17/19	Summer 2022
9.	8142 – Yard Piping Improvements – Phase 1	Michels Pipeline Construction	Base Contract: \$3,096,903 Contingency: \$464,535	3/23/21	Winter 2021