

December 7, 2021



VTA's BART Silicon Valley Program




Phase I Extension (Complete)

- 10-mile extension
- 2-stations
- BART service started in 2020

Phase II Extension

- 6-mile extension (5-mile subway)
- 4-stations
- 2 Mid-Tunnel Ventilation/Emergency Egress Facilities
- Newhall Maintenance Facility





- Phase I Extension (Complete)
- 2 Phase II Extension

FTA Expedited Project Delivery (EPD)





Administration







FTA intends to obligate up to \$2.287 billion or 25 percent of the final project cost, whichever is less for a Full Funding Grant Agreement (FFGA)



This amount represents a funding ceiling from FTA based on the lower-level design, perceived risks and potential unknowns at the time of the EPD application (early 2021)

The LOI will be in effect for up to two years allowing VTA to establish a refined cost estimate based on actual construction bids, further mitigate or eliminate perceived risks, and solidify the funding plan to ultimately achieve a FFGA

CSJ/VTA Coordination Activities



Over the last six months, the **City of San José** and **VTA** have coordinated closely on the following **Phase II Project** areas:



Review of Contract Package Draft RFP documents



Station Access and Circulation




Construction Education and Outreach Program (CEOP)



Construction Transportation Management Plan (CTMP) & Emergency Services Coordination Plan (ESCP)



Design Review Committees (DRCs)





CP4 RFP Review Process

City Coordination on CFD Memo

Draft RFP Interdisciplinary Review (Internal)

Revise CFD memo to address IDR & leadership commer

QC/QA of CP4 Draft RFP (including CFD memo)

Share revised Draft CFD Memo with City

Agency (City) Review of Draft CP4 RFP

Agency Comment Incorporation

Procurement Update





Systems

- Final Draft issued last month
- Second round of one-on-ones completed
- Anticipated Board award Summer 2022



Tunnel & Trackwork

- Final RFP issued in September*
- Fourth round of one-on-one meetings completed
- Proposals due early December
- Anticipated Board award Spring 2022

Newhall Yard/Santa Clara Station

- Statement of Qualifications (SOQs) due end of November
- Draft RFP under development. Available for City review Q1 2022*
- Anticipated Board award Summer 2023

Stations

- Statement of Qualifications (SOQs) under review and evaluation*
- Draft RFP under development and review*


Station Access and Circulation



Regular City and VTA coordination for station access facilities and design

- Established a shared understanding of station area visions and features for inclusion in the BSVII Project
- ✓ Identified community and public review and feedback processes for major project elements (e.g., 28th Street/Five Wounds Trail Design)
- Basis for city facility design documented and included in Stations RFP
- Selected Stations contractor will advance through final design in coordination with VTA and the City

VTA's Station Access Hierarchy



CTMP Development Schedule



2018

Final SEIS/SEIR

2019 - 2020

Community and Stakeholder Engagement

2021

Developed Draft CTMP

Starting 2022

Prepare Contract-Specific CTMPs

- Coordination with Cities
- 161+ relevant comments received during the 2018 environmental process
- Access & Service Needs Interviews with businesses and institutions
- 53+ interviews with businesses, institutions, and other key stakeholders
- Coordination and review with Cities
- 10+ presentations to Community Working Groups, Small Business Taskforce, and City staff
- Coordination between VTA, Cities, and Contractors
- 40+ community/stakeholder construction meetings and events anticipated

Draft Schedule to Contract-Specific CTMPs



Contract	Notice To Proceed	Development of Contract-Specific CTMP	City Council Approval (Contract- Specific CTMP)*
CP1	June 2022	Fall 2022	Early 2023
CP2	April 2022 (NTP 1)	Summer/Fall 2022	Early 2023
CP3	June 2023	Fall 2023	Early 2024
CP4	June 2023	Fall 2023	Early 2024

^{*}There will be annual updates to the Contract-Specific CTMPs, summarizing the construction activities planned for the coming year.

Design Review Committees (DRCs)



Community and city partner forums to provide input for shaping look and feel of stations, including:



- Customer visual experience
- Palette of material finishes
- Canopies/entrance areas
- Potential art installation areas

DRC effort included broad community engagement in September:



- Pop-Ups at local Farmers Markets
- An interactive online platform (Social Pinpoint) for sharing project information and gathering feedback from +2,500 community users
- Community Working Groups









Community and Stakeholder Input



Recent Engagement

- Design Review Committees
- Four Multilingual Community Meetings
- Small Business
 Operations Survey

- Small Business Task Force
- Access & Service Needs Interviews
- One-on-One stakeholder briefings





Future and Ongoing Engagement

- Quarterly Community Working Groups
- Virtual Project Office
- Virtual Mid-Tunnel Tour
- Building Monitoring Program

- Monthly in-person tabling events
- Community and Association presentations