

Project Update

Transportation & Environment Committee

Item (d) 2

May 6, 2024

Presenters:

Bernice Alaniz
Director of External Affairs
Tom Maguire
Chief Megaprojects Officer
VTA's BART Silicon Valley





VTA's BART Silicon Valley Phase II Extension






Funding Sources Under FTA New Starts



Estimated Project Cost (YOE): \$12,746 M



Program Schedule & Upcoming Activities





Target Revenue Service

Early Works Construction

Major Project Construction

Systems Testing & Commissioning

Contingency

2026 2027 2028 2029

2030 2031 2032 2033 2034 2035


2036

2039

FTA Project Delivery Deadline

November 2023

VTA purchased Tunnel **Boring Machine**



Upcoming Activities in 2024

Business Resource Program



Design Review Committees



Early Construction Activities at Newhall Yard



Ongoing Station Design Coordination



28th Street/Little Portugal Station

 VTA is working with the community to deliver the long-term vision for a vibrant and activated 28th Street/Little Portugal Station and station area.

Downtown San Jose Station

- DTSJ Station has been designed to facilitate a future entrance on the south side of Santa Clara Street.
- VTA and City will continue to partner on timing and funding to deliver the future entrance.

Diridon Station

- VTA is refining the Diridon BART Station facilities.
- A Task Force has been formed to focus on connecting the station to the future Diridon Intermodal Facility.

Design Review Committees

Station-specific DRCs comprising City staff and representatives of community stakeholders provide input on station look and feel, including elements of station facility configuration.



Construction Transportation Management Plan (CTMP):

CTMP Development Process



- Regular coordination meetings throughout development
- Review of Draft Contract-Specific CTMP




- Engagement with adjacent businesses and institutions
- Regular coordination meetings throughout development to provide input

 Draft Contract-Specific CTMP presented for input and consideration

Anticipated CP2 Specific CTMPs by Work Area



Additional Contract Specific CTMPs will be developed and the work areas that will be covered in them will be determined as the project advances.



CP2 CTMP1: West Portal Early Construction Outcome



Prepare the site for Tunneling Operations (starting May 2024)



Construct on-site access points, parking, and offices



Construct & operate facilities to produce tunnel lining



Excavate tunnel portal and excavated materials bin



Assemble the tunnel boring machine (TBM)



Business Resource Program (BRP)

Program Purpose and Small Business Definition



- The purpose of the Business
 Resource Program (BRP) is to support small businesses during major construction
 - \$3M annual budget (Approved by VTA Board of Directors)

- A small business is defined as a:
 - Local business with up to 35 employees that holds an active business license



Business Resource Program Elements



Signage & Wayfinding



Shop Local Marketing (SLM)











Small Business Resource Connections & Support

Direct Financial Assistance (DFA)